
CASSELLHOLME REDEVELOPMENT

Proj. No.: 0165

PROJECT LOOK AHEAD SCHDULE



Date: February 28, 2022



ACTION	Feb.	प्रवास March 2022														Anticipated noise level	Comments										
	28	1	2	3 4	. 5	6	7	8 9	10	11	12 13	3 14	15	16	17 1	.8 19	20	21 2	2 23	3 24	25	26 2 ⁻	7 28	29	30 31	0 (no noise) to 4 (loud noise)	
Administrative												•			•	_			_								
Construction Kick-off Meeting																										N/A	
Regular Construction Bi-weekly meetings																										N/A	Date to be confirmed with the project team
Phase 00																											
Investigative work at north door of link.																										1	Link not accessible for this day.
Submitt link demo drawings to consultants																										0	,
Explorative M&E work for demo.																										1	
Siamese coonection review																										1	
Delivery of construction fencing																										1	Some noise outside but not expected to disturb building occupants.
Clear area for site trailer																										1	Some noise outside but not expected to disturb building occupants.
Office trailer mobilization																										0	
Phase 00 construction fence installation																										0	
Signage installation for emergency exit route																										0	
M&E disconnection in link																										1	
Receive demo drawings back from consultants																										0	
Demolition equipment delivery																										0	
Sod turning Ceremony																										0	Cassellholme to confirm
Prep. Work for link demo (i.e. shoring)																										2	
Link demolition																										4	
Seal existing to remain																										2	
hase 1-A	•			-	•			•	•		•			*		•				-		•				-	•
Preparation work wor Phase 1-A																											Further details to follow